



# Building Care Technology Ltd.

For Total Solutions

Bill No: 40

Date: 22-Apr-21

To,  
SQ Celsius Ltd (Unit-01)  
Beraiderchala, Keowa, Maona Sreepur,  
Gazipur.

Purchase Order No : 114933(Minhaz)  
PO Creation Date: 5-Apr-21

Subject: Final Bill for Civil work with Supply for Substation of SQ Celsius Ltd (Unit-1)  
Beraiderchaia, Keowa, Maona Sreepur, Gazipur .

SL	Description of works	Unit	Present bill Qty	Total bill Qty	Rate	Amount( TK)
1	CC floor 3" thick Cement Concrete work	Sft		189	85	16,065.00
2	Earth Excavation /Trench/Road Cutting work	Cft		1,498.00	13	19,474.00
3	Net Cement finishing work	Sft		1,297.32	8	10,378.56
4	Minimum 18mm thick cement sand plaster work	Sft	-	1,807.00	22	39,754.00
5	5 Inch thick 1st Class brick works	Sft		908.93	92	83,621.56
6	Reinforced cement concrete RCC work	Cft		220.41	330	72,735.30
7	Supply with fabrication of M.S deform bar	KG	-	786.67	90	70,800.30
8	Supply with Apply of wooden shutter works.	Sft		252.56	45	11,365.20
9	Dismantling brick wall/ RCC with cleaning with sifting works .	Cft		397	120	47,640.00
10	Earth / back filling	Cft		266.00	13	3,458.00
Total						375,292
Total Payable Bill						375,292
Vat 7.5%						28,147
Total bill Amount						403,439

Taka in words: ( Three lac seventy five thousand two hundred ninety one ) only.

For, Building Care Technology Ltd.

Engr. Md. Saiful Islam  
Executive Director  
Building Care Technology Ltd.



For:  
Md. Maruf Hossain  
Hossain





# Building Care Technology Ltd.

Date: 22 -April-2021

For Total Solutions

To,

SQ Celsius Ltd (Unit-01)

Beraiderchala, Keowa, Maona Sreepur,

Gazipur.

Labour + Materials cost

**Subject:** Final Bill for Civil work with Supply for Substation of SQ Celsius Ltd (Unit-1) Beraiderchaia, Keowa, Maona Sreepur, Gazipur .

SI No	Description	Unit	Quantity	Bctl rate	Amount in Tk.
1	CC floor 3" thick Cement Concrete work	Sft	189	85	16,065
2	Earth Excavation /Trench/Road Cutting work	Cft	1,498.00	13	19,474
3	Net Cement finishing work	Sft	1,297.32	8	10,379
4	Minimum 18mm thick cement sand plaster work	Sft	1,807.00	22	39,754
5	5 Inch thick 1st Class brick works	Sft	908.93	92	83,622
6	Reinforced cement concrete RCC work	Cft	220.41	330	72,735
7	Supply with fabrication of M.S deform bar	KG	786.67	90	70,800
8	Supply with Apply of wooden shutter works.	Sft	252.56	45	11,365
9	Dismantling brick wall/ RCC with cleaning with sifting works .	Cft	397	120	47,640
10	Earth / back filling	Cft	266.00	13	3,458
Total bill amount in Tk.					375,291.92

Taka in words: ( Three lac seventy five thousand two hundred ninety one ) only.

Thank you & best regards,

Engr. Md. Saiful Islam  
Executive Director  
Building Care Technology Ltd.

**Trams & conditions:**

1. Rate is excluding VAT & AIT



For: Md. Maruf Hossain  
Maruf

**Corporate Office :** House # 486 (Ground Floor), Road # 32, New DOHS, Mohakhali, Dhaka-1206

Hot Line : +880 1823 858187-90, Phone : +88-02-8715855, 9886390, E-mail : bctlbd@gmail.com, bctlbd@yahoo.com, Web : www.bctlbd.com

Subject: Quotation for Substation Electric Cable drain and others Civil works Existing Substation SQ Celsius Ltd,  
Unit-1 Mawna, Gazipur.

No	Description	Unit	PO Qty			Actual			Difference		Adjustment		
			PO Qty	Value	Amount	Qty.(Approx.)	Rate	Amount	Qty	Amount	Qty	Rate	Amount
1	CC Floor (CIVIL100591) 3 Thick Cement Concrete (CC)works Earth work in excavationincluding dewatering if requiredbackfilling and disposal as perspecificatio and drawing.	Sft	189	85	16065	189.00	85	16,065.00	-	-	189	85	16065
2		Cft	1498	13	19474	1,498.00	13	19,474.00	-	-	1,498.00	13	19474
3	Net cement finishing(CIVIL100594)	Sft	1531.41	8	12251.28	1,297.32	8	10,378.56	234.09	1,872.72	1,297.32	8	10378.56
4	Minimum 18mm thick cementsand F.M. 1.2 plaster(CONST100029) e Engineer incharge.	Sft	1807.83	22	39772.26	1,807.00	22	39,754.00	0.83	18.26	1,807.00	22	39754
5	Without Supply materialsmaking of 5 '' thick brick wallwith with apply in cement sand(F.M. 1.2) mortar (1:4	Sft	908.93	92	83621.56	908.93	92	83,621.56	-	-	908.93	92	83621.56
6	Reinforced cement concrete RCC(CONST100035)	Cft	226	330	74580	220.41	330	72,735.30	-	-	220.41	330	72735.3
7	M.S. Deformed Bar(CONST100036)	Kg	955	90	85950	240.00	90	21,600.00	-	-	786.67	90	70800.3
8	Supply with apply of Woodenshuttering works	Sft	252.56	45	11365.2	828.00	45	37,260.00	(575.44)	(25,894.80)	252.56	45	11365.2
9	Dismantling brick wall /Rcc withcleanging with sifting dedicateplace	Cft	397	120	47640	591.32	120	70,958.40	(194.32)	(23,318.40)	397	120	47640
10	Earth/back filling (STRUCTURE.100002) Earth/back filling	Cft	1498	13	19474	266.00	13	3,458.00	1,232.00	16,016.00	266.00	13	3458
					410,193.30			375,304.82					375,291.97



Md. Nahid Kamal Khan  
Assistant Manager Maintenance  
SO Celsius Limited  
Paradipchala Meena Steepur Gazpur