



Himaloy Construction

Faith your's, Build our's
SQ Hues R/A BILL SUMMERY SHEET

6th R/A Bill

LOCATION : Central Warehouse

PO Ref:102450

Ref. No.: HC/SQ/BILL/53/2021

Date : 28-April-2021

PROJECT :

SQ Hues Limited

Jamirdia, valuka, Mymensingh.

BILL PREPARED BY : HIMALOY CONSTRUCTION

Sl. No.	Description	Unit	Total amount as per work order	Up to Previous Bill Quantity	This Bill Quantity	Current Bill Amount (Tk.)	Total Amount (Tk.)
A.	Central warehouse						
1	Central warehouse retrofitting civil works (BC2100005)	Pkge	7,450,000.00	4,800,000.00	1,000,000.00	1,000,000.00	5,800,000.00
Total Amount (Tk.)						1,000,000.00	5,800,000.00
						Deduct 5rd R/A	4,800,000.00
						7.5% vat(+)	75,000.00
						Advance Adjustment(-)	74,500.00
						Retention Amount(-)	50,000.00
						Payble 6th R/A bill	950,500.00

In Word:Nine Hundred Fifty thousand five hundred tk only

For, Himaloy Construction

[Signature]
28-04-21

Rafikul sharif

Managing director

Himaloy Construction

Authorized Signature

Received By



Himaloy Construction

Faith your's, Build our's

BILL OF Central Warehouse Retrofitting works

6th R/A Bill

LOCATION : Central Warehouse

PO Ref:102450

PROJECT :

SQ Hues Limited

Jamirdia, valuka, Mymensingh.

Ref. No.: HC/SQ/BILL/53/2021


Date : 28-April-2021

BILL PREPARED BY : HIMALOY CONSTRUCTION

SL.	ITEM DESCRIPTION	APPROVED RATE IN TK.	UNIT	TOTAL QUANTITY COMPLETED	TOTAL AMOUNT (TK.)
A.	Central warehouse				
1	Milestone -4	PKGE	Nos		500,000.00
	Milestone -7	PKGE	Nos		500,000.00
				Total Amount (Tk.)	1,000,000.00
				Total Amount (Tk.)	1,000,000.00

AMOUNT IN WORD : One million Tk only.

For, Himaloy Construction


Raouf sharif
Managing director
Himaloy Construction

Authorized Signature

Received By

**BILL OF Central Warehouse Retrofitting works
6th R/A Bill**

LOCATION : Central Warehouse

PO Ref:102450

PROJECT :
SQ Hues Limited
Jamirdia, valuka, Mymensingh.

Ref. No.: HC/SQ/BILL/53/2021


Date : 28-April-2021

BILL PREPARED BY : HIMALOY CONSTRUCTION

Central warehouse

Earth cutting & cc casting

Base Casting					
SL.	Description	Number	Length (ft)	Height (ft)	Quantity (Nos)
1	Earth cutting & cc casting				1
	Base Casting				1
Sub Total quantity (Nos)					2


28-04-21

Authorized Signature

Received By

Location: Central Warehouse

PO Ref: 102450D

Ref: HC/SQ/Bill/53/2021

Project:

SQ Hues Ltd.

Jamirdia, Valuka, Mymensingh

Bill prepared by: Himaloy Construction Ltd.


Information of previous Bill (without VAT):

Serial	Bill	Amount	Advance Adjustment	Retention	Payable
1	1st Bill	10,00,000	75,000	-	925,000
2	2nd Bill	10,00,000	100,000	100,000	800,000
3	3rd Bill	300,000	74,500	15,000	210,500
4	4th Bill	1,500,000	74,500	75,000	1,350,500
5	5th Bill	10,00,000	74,500	50000	8,75,500

Current Bill (without VAT):

Serial	Bill	Amount	Advance Adjustment	Retention	Payable
1	6 th Bill	10,00,000	74,500	50,000	875,500

For, Himaloy Construction


28-04-21

Rafikul sharif

Managing director

Himaloy Construction

Authorized Signature

Received By